


(NOT TO SCALE)

SECTION B - B

1" = 10' VERT.


1" = 100' HORIZ



SECTION C - C'

1" = 10' VERT.

1" = 100' HORIZ.



EROSION & SEDIMENTATION NARRATIVE

PROJECT DESCRIPTION:

THIS PROJECT IS A SAND AND GRAVEL EXCAVATION ON LAND OF LAND & SEA RESOURCES, LLC. THE PROJECT AREA IS 12.2 ACRES OF THE 75.5 ACRE TRACT AND PROPOSES TO EXCAVATE APPROXIMATELY 505,000 CUBIC YARDS OF SAND AND GRAVEL.

EROSION & SEDIMENTATION CONTROL

PLAN PREPARER:
TOWNE ENGINEERING, INC.
P.O. BOX 162
SOUTH WINDHAM, CT 06266

PH: 860-423-6371

PERSON RESPONSIBLE FOR EROSION AND SEDIMENTATION CONTROL:

HAROLD HOPKINS WINDHAM MATERIALS, LLC P.O. BOX 346

P.O. BOX 346 WILLIMANTIC, CT 06226 PH: 860-456-4111

CONSTRUCTION SEQUENCE: -MARK LIMIT OF PHASE

-INSTALL EROSION AND SEDIMENTATION CONTROLS AS DETAILED ON THESE

-REMOVE TREES AND STUMPS IN THE ENTIRE AREA TO BE EXCAVATED, DISPOSE OF TREES, AND STUMPS IN ACCORDANCE WITH CURRENT CONNECTICUT DEEP REGULATIONS.

-STRIP TOPSOIL AND SUBSOIL. STOCKPILE STRIPPED SOILS IN DESIGNATED AREAS, AND RING PILE(S) WITH SILTATION BARRIER. THE CONTRACTOR SHALL TEMPORARILY SEED THE STOCKPILE(S) IF THEY ARE GOING TO REMAIN FOR THIRTY DAYS OR MORE.

-THIS EXCAVATION WILL PROCEED NORTHERLY, DUE TO SHAPE OF THIS EXCAVATION IT WILL BE NECESSARY TO PHASE THE EXCAVATION IN VERTICAL PHASES NOT EXCEEDING 20 FEET. AS THE EXCAVATION PROCEEDS THE 2:1 SIDE SLOPES SHALL BE ESTABLISHED.

-EXCAVATION SHALL BE PERFORMED IN A "DOWN CUTTING" MANNER SO THAT ALL EXCAVATION RUNOFF WILL BE CONTAINED IN THE EXCAVATED PIT WITH MINIMAL STORMWATER RUNOFF IMPACTING UNDISTURBED AREAS.

-AS THE EXCAVATION IS BROUGHT TO FINAL GRADE, ALL FINAL SLOPES SHALL BE GRADED TO THE DESIGNED SLOPE (AS SHOWN), AND SHALL BE STABILIZED WITH A 6 INCH MINIMUM LAYER OF TOPSOIL AND SUBSOIL MIX, SEEDED AND MULCHED. NO MULCH SHALL BE APPLIED TO THE SLOPE UNTIL THE SEED HAS BEEN TRACKED INTO THE SOIL WITH A BULLDOZER, OFFSETTING ON EACH PASS.

-ALL FLAT AREAS (LESS THAN 15% SLOPE) BROUGHT TO FINAL GRADE SHALL BE STABILIZED WITH A 12 INCH MINIMUM LAYER OF TOPSOIL AND SUBSOIL MIX, SEED AND MULCH.

-STABILIZATION OF THE FINAL GRADED SLOPES SHALL BE COMPLETED AT THE CONCLUSION OF THE FULL DEPTH EXCAVATION.

EROSION AND SEDIMENTATION NOTES

OPERATION AND MAINTENANCE:

IN FINES OR SUSPENSION OF WORK.

TEMPORARILY SEEDED FOR STABILIZATION.

IN GENERAL, EROSION AND SEDIMENTATION CONTROL AND RESTORATION MEASURES SHALL CONFORM TO THE "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" (D.E.P. BULLETIN #34) PUBLISHED BY THE CONNECTICUT COUNCIL ON SOIL AND WATER CONSERVATION, AND TO ALL LOCAL TOWN REQUIREMENTS.

THE CONTRACTOR SHALL MAKE DAILY INSPECTIONS OF THE SITE TO ENSURE EFFECTIVENESS OF EROSION AND SEDIMENT CONTROL MEASURES AND IMMEDIATELY MAKE NECESSARY REPAIRS. ALL SEDIMENT AND EROSION CONTROLS SHALL BE INSPECTED AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCH OR GREATER.

ANY NECESSARY HAY BALES OR SILT FENCE SHALL BE REPAIRED OR REPLACED WITHIN 24 HOURS OF AN OBSERVED FAILURE. FAILURE OF THE SILTATION BARRIER HAS OCCURRED WHEN SEDIMENT FAILS TO BE RETAINED BY THE BARRIER BECAUSE OF:

-THE BARRIER HAS BEEN OVERTOPPED, UNDERCUT, OR BYPASSED BY

STORMWATER RUNOFF.

-BARRIER HAS BEEN KNOCKED OVER OR MOVED OUT OF POSITION.

-BARRIER HAS DECOMPOSED OR HAS BEEN DAMAGED.

WHEN IT IS NOT POSSIBLE TO PERMANENTLY STABILIZE A DISTURBED AREA OR WHEN GRADING ACTIVITY HAS TEMPORARILY CEASED FOR A PERIOD OF TIME EXPECTED TO EXCEED ONE MONTH, TEMPORARY SOIL EROSION CONTROL MEASURES SHALL BE IMPLEMENTED AND MAINTAINED UNTIL PERMANENT CONTROL MEASURES ARE UTILIZED.

ADDITIONAL SEDIMENTATION AND/OR EROSION CONTROL MEASURES IF REQUESTED BY THE TOWN OR DESIGN ENGINEER SHALL BE INSTALLED WITHIN 24 HOURS OF ANY SUCH REQUEST.

ALL DISTURBED AREAS SHALL BE PROTECTED WITH A MINIMUM VEGETATION COVER AS SHOWN IN ACCOMPANYING CHART.

THE CONTRACTOR SHALL PLAN AND PERFORM ALL LAND DISTURBING ACTIVITIES IN A MANNER AS TO MINIMIZE THE EXTENT OF THE DISTURBED AREAS.

THE CONTRACTOR HEREBY ACKNOWLEDGES HIS RESPONSIBILITY TO INSTALL SOIL EROSION AND SEDIMENTATION CONTROL MEASURES ON THIS SITE AND THAT HIS FAILURE TO INSTALL AND MAINTAIN THESE DEVICES COULD RESULT

THE EROSION AND SEDIMENTATION CONTROLS SUCH AS HAY BALES OR SILT FENCE MUST BE INSTALLED PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITIES, EXCEPT WHERE OTHERWISE SPECIFIED.

THE CONTRACTOR SHALL MAKE REGULAR INSPECTIONS OF THE SITE TO INSURE EFFECTIVENESS OF EROSION AND SEDIMENTATION CONTROL MEASURES, AND WILL MAKE REPAIRS AS REQUIRED.

MAINTENANCE OF THE SEDIMENTATION/DETENTION BASINS WILL BE PERFORMED AS NECESSARY, AND AT LEAST TWICE ANNUALLY TO ENSURE THE CONTINUED INFILTRATION OF STORM WATER. ALL MAINTENANCE TO THE SEDIMENTATION/DETENTION BASINS SHALL BE PERFORMED BY THE CONTRACTOR

THE EROSION AND SEDIMENTATION CONTROL SHALL BE MAINTAINED UNTIL THE SITE HAS STABILIZED. SILTATION BARRIERS SHALL BE REMOVED ONCE PERMANENT STABILIZATION IS COMPLETE.

ALL STOCKPILED MATERIALS SHALL BE LOCATED IN THE SELF CONTAINED AREA, AND MUST BE RINGED WITH HAY BALES, OR SILT FENCE. ANY STOCKPILED MATERIAL REMAINING FOR MORE THAN ONE MONTH SHALL BE

PROJECT TIME TABLE

THIS PROJECT WILL COMMENCE IN THE SUMMER OF 2021. FINAL PROJECT COMPLETION WILL DEPEND ON THE CONTRACTOR'S CURRENT DEMAND FOR SAND

GENERAL NOTES

"DOWN CUTTING" SHALL BE USED AT EMBANKMENT EXCAVATION TO KEEP STORM RUNOFF AND ASSOCIATED SILTATION CONTAINED WITHIN THE EXCAVATION.

THE EXISTING FARM ROAD GRAVEL ACCESS DRIVE TO THE EXISTING HAUL ROAD PROPERTY LINE SHALL BE MAINTAINED IN A STABLE CONDITION WITH A 3 INCH

NO MAJOR REPAIR OF EXCAVATING, HAULING, OR LOADING EQUIPMENT SHALL OCCUR ON SITE. NO WASHING OF ANY VEHICLE OR EQUIPMENT SHALL BE PERMITTED ON SITE.

MINIMUM LAYER OF BITUMINOUS CONCRETE ROAD MILLINGS OR PROCESSED

STONE AGGREGATE. ADDITIONAL MILLINGS OR STONE SHALL BE APPLIED AS

NO STUMPS SHALL BE BURIED ON SITE. STUMPS MAY BE STOCKPILED TEMPORARILY, GROUND IN PLACE WITH A PORTABLE STUMP GRINDER, OR MAY BE HAULED OFF SITE AND DISPOSED OF PROPERLY. TEMPORARY STOCKPILING STUMPS SHALL NOT BE DONE WITHIN THE WETLANDS REGULATED AREAS OR WITHIN 100 FEET OF THE PROPERTY LINE.

DUST SHALL BE CONTROLLED BY WATERING THE SURFACE OF THE GROUND WHENEVER DUST CONDITIONS EXIST, INCLUDING THE ACTIVE EXCAVATION AREA.

NO TOPSOIL OR SUBSOIL SHALL BE REMOVED FROM THIS SITE, UNLESS IT REMAINS SURPLUS FROM THE FINAL STABILIZATION PHASE OF WORK.

ALL PERMANENT SEEDING SHALL BE DONE WITH A GRASS DRILL OR CULTIPACKER SEEDER, IF AVAILABLE. ON STEEP SLOPE WHERE DRILLING IS NOT FEASIBLE, BROADCAST SEEDING AND TRACKING WITH A BULLDOZER IS ACCEPTABLE. THE ENTIRE SLOPE SHALL BE COVERED WITH TRACKS BY OFFSETTING EACH PASS.

HYDROSEEDING OR BROADCAST SEEDING WITHOUT TRACKING IS NOT ACCEPTABLE. ALL SEEDED AREAS SHALL BE TRACKED AND THEN MULCHED.

THE MAXIMUM PERMITTED SLOPE IS 2 TO 1. IN THE EVENT THAT STABILIZATION OF THE 3 TO 1 SLOPES BECOMES A PROBLEM, A TURF REINFORCEMENT MAT SHALL BE UTILIZED TO STABILIZE THE SLOPE. THE DESIGN ENGINEER RECOMMENDS THE CURLEX I WITH FIBER NET REINFORCEMENT, MANUFACTURED BY THE AMERICAN EXCELSIOR COMPANY. CONTRACTORS CAN CONTACT THE MANUFACTURER THROUGH THEIR WEBSITE AT WWW.CURLEX.COM OR BY PHONE AT 1-800-777-7645.

SMALL TREES (THOSE WITH LESS THAN A 4 INCH CALIPER) AND BRUSH SHALL BE CHIPPED, AND STORED ON SITE TO ASSIST IN MULCHING OF DISTURBED AREAS IN THE RESTORATION PHASE OF THIS PROJECT, ALONG WITH BEING UTILIZED AS A TEMPORARY SILTATION BARRIER IN AREAS WHERE NO CONCENTRATED SURFACE WATER FLOW EXISTS

THE SITE SHALL BE STABILIZED IN THE FLAT AREAS WITH 12 INCHES OF TOPSOIL AND SUBSOIL MIX, AND 6 INCHES OF THE SAME SUBSOIL AND TOPSOIL MIX ON THE SLOPED EMBANKMENT AREAS.

NO EXCAVATION SHALL OCCUR WITHIN 4 FEET OF THE SEASONAL HIGH GROUND WATER TABLE.

ALL EQUIPMENT SHALL BE FUELED ON THE REFUELING PAD WHICH IS NEXT TO THE EXISTING SCALE HOUSE. ALL REFUELING EQUIPMENT SHALL BE EQUIPPED WITH A SPILL CLEAN UP KIT, WITH A 44 GALLON ABSORPTION CAPACITY, OR APPROVED EQUAL.

SITE EQUIPMENT NOTES:

THE ANTICIPATED EQUIPMENT THAT SHALL BE USED FOR THE EXCAVATION PROPOSED IN THIS PROJECT SHALL BE:

2 RUBBER TIRE LOADERS 2 BULLDOZERS

2 BULLDOZERS 1 SKIDDER

1 STUMP GRINDER 1 LOGGING GRAPPLE EXCAVATOR (NEEDED FOR STUMP GRINDER)

1 WATER TRUCK 1 PORTABLE SCREENING PLANT


1 PORTABLE CRUSHER

1 HYDRAULIC EXCAVATOR WITH HOE-RAM (TO BREAK LARGE BOULDERS)
15 TRI-AXLE DUMP TRUCKS, (17 CU. YDS. MAX. CAPACITY,

15 CU. AVERAGE LOAD)

IT IS ANTICIPATED THAT THE HOURS OF OPERATION FOR THIS PROJECT WILL

BE 7 A.M. TO 5 P.M., MONDAY THROUGH FRIDAY, AND 7 A.M. TO 1 P.M. ON SATURDAY. NO WORK IS TO BE PERMITTED ON SUNDAYS OR HOLIDAYS, AND NO WORK SHALL BE PERFORMED DURING THE HOURS OF 5 P.M. TO 7 A.M.



AS SHOWN

CAD DWG

21-012SH2-3

CHECKE

MDM

21-012